Mechanical and steel structure engineering, design & consulting. Concrete pumping equipment, tower cranes, inspection and certification. Professional engineers

ABN: 91 104 582 050

PO Box 3345, Wetherill Park, NSW 21764 m: 0413 424 819, milop@tpg.com.au www.milop.com.au



Flowcrete Group Pty Ltd 1/15-17 Beaumont Road Mt. Kuring-Gai, NSW 2080

Attn: Tammy

# **RE:** Concrete Boom Pump – Putzmeister model BSF28-4 Six Yearly Major Inspection - Certification

Report no 1799/21, 02/11/2021

The concrete boom pump Putzmeister BSF 28m was undergone a Major Six Yearly inspection and refurbishment. In the report are given activities and details undertaken on this job.

The part of the job was done by the company Concrete Pump Engineering (CPE) and the job was completed by Flowcrete Group.

The concrete boom pump's specifications:

Concrete boom pump owner KABOOM Concrete Pumping Pty Ltd

Boom and pump manufacturer	: 1	Putzmeister
Model and size mast/pump	]	BSF2804-14H
Pump serial number	21010	4310
Boom number	17020	6769
Year of manufacture:	2007	
Boom operating hours	3250 ł	nr
Max hydraulic pressure	350 ba	ar
Concrete output rod/piston sid	e	140 /88 m3/h
Concrete pressure rod/piston s	ide ′	70/112 bar
Pipeline diameter	DN 12	25/5.5
End hose length	4 m	
Truck Mercedes Benz, rego pl	ates 27	PUT5

In accordance with Australian Standard 2550.15-1994, Part 15 Concrete Placing Equipment, WorkSafe of QLD, Code of Practice- Concrete Pumping Equipment, the Six Yearly Major Inspection and the overhaul were included following tasks:

- Initial visual inspection was carried out before disassembling the boom, outriggers, and other structural components
- Preliminary load test of the boom,
- Disassemble of all structural components and assessment for their suitability for further use; the main components of the boom, outriggers and structural part of the chassis, pedestal and turret were

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021

disassembled and visually inspected, checking deformation of structural members, their excessive wear, boom pin wear and surface damage, corrosion, loose or missing fasteners on the dismantled components

- Visual inspections of all disassembled hydraulic parts, subassemblies, and fittings
- Boom's and outriggers' hydraulic cylinders are tested for structural integrity, seals wear, creeping and oil leaking
- Non- distractive crack and surface testing for welds on components; abrasive blasting was applied to structural members; the magnetic particle inspection method has been applied. The testing was carried out by the accredited testing company
- Checking wear and tolerances of the components in the moving assemblies, pins' and bushes' tolerance, surface conditions and cracks
- Detected cracks were repaired using the proper procedures for welding structural sections recommended by the manufacturer
- Repair of the outrigger's static box on the left side was done in accordance with the manufacturer recommendation
- Bush bearings on the boom arms are renewed, big bush bearings on the king post are renewed, bearing bushes on the main turret pins are renewed
- The pins with cracks are replaced
- Warning and operating labels to be affixed
- After completion of the inspection and overhaul tasks, the plant was subjected to the testing load, following AS 1418.15 Concrete placing equipment, the creep test for hydraulic cylinders under the test load was performed as well.
- The final report contains the following parts and documents related to the Major Inspection:
- Inspections details of structural parts
- Crack test reports
- Testing of the structural integrity of the boom, outriggers, hydraulic cylinder creep test
- Photo documents during the Major Six Yearly Inspection.

Based on the supply documents recorded during the Major inspection, the inspection of overhaul documentation performed load testing of the machine and hydraulic cylinders' creep tests, I certify that the concrete boom pump has fulfilled all requirements regarding AS 2550.15 for continued operation after Major Six Yearly Inspection and there are no reasons why the above concrete boom pump should not be placed into operation.

02<sup>nd</sup> November 2021

Certified by:

Michael Podinic, BScME, MIEAust\*



Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021

# **Inspection Details - Six Yearly Major Inspection**

Component	ОК	Remark
1. The visual inspection and load test performed before the boom dismantling	ОК	
2. The boom was dismantled from the chassis; All boom components; boom arms, hydraulic lines, concrete delivery pipes, linkages, hydraulic cylinders, pins and bushes have been disassembled and visually inspected	ОК	
<ul> <li>3. The boom arms; first, second, third and fourth arm <ul> <li>abrasive blasted,</li> <li>crack tested welded sections,</li> <li>checked for buckling, corrosion, dents, distortion, cracks are repaired and retested.</li> </ul> </li> </ul>	ОК	
<ul> <li>4. The boom hydraulic cylinders are dismantled.</li> <li>- Hydarulic cylinders were reselad and tested</li> <li>- checked fittings and pipes, holding pressure and function of the counterbalance valves,</li> <li>- cylinders rod polished, 4<sup>th</sup> cylinder rod re-chrommed</li> <li>- replaced all bearing bushes,</li> <li>- crack tested welds on barrels and rods.</li> </ul>	ОК	
<ul> <li>5. The turret and slew bearing;</li> <li>the turret is abrasively blasted,</li> <li>crack test all welds, cracks repaired.</li> <li>replaced all hi-tensile bolts on the slew bearing on the inner and outer ring. Procedure for bolts tightening has been applied.</li> </ul>	ОК	
<ul> <li>6. Pedestal area and chassis;</li> <li>welds areas abrasive blasted,</li> <li>static boxes for front and rear stabilizers are sandblasted and crack tested</li> <li>left-hand side front outriggers static box was damaged. Manufacturer Putzmeister worked out a procedure for repair. The box was repaired following this procedure</li> </ul>	ОК	
<ul> <li>7. Stabilisers push out and push down legs;</li> <li>front stabilizers –slide out and push down,</li> <li>rear stabilizers – slide out and push down,</li> <li>crack tested welds on the front and the rear outriggers (stabilizers) boxes, checked for buckling, twisting, dints, corrosion, distortion,</li> <li>hydraulic push down cylinders removed from legs,</li> <li>hydraulic cylinders crack tested,</li> <li>cracks repaired</li> </ul>	ОК	


<ul> <li>8. Pedestal area and chassis:</li> <li>all welds areas abrasive blasted,</li> <li>static boxes for front stabilizers are sandblasted and crack tested.</li> <li>rear static boxes for stabilizers legs are abrasive blasted and crack tested.</li> <li>all cracks repaired</li> </ul>	ОК
<ul> <li>9. The boom linkages disassembled;</li> <li>- abrasive blast and crack test applied for all welds on linkages</li> <li>- cracks repaired.</li> </ul>	ОК
<ul> <li>10. Pins on the boom connections, stabilizers and hydraulic rams are crack tested.</li> <li>damaged pins were replaced</li> <li>all DU bushes were replaced.</li> </ul>	ОК
11. Load test of the boom after the machine is re-assembled Following Australian Standard 1418.15, the load test of the plant is performed.	ОК
12. A creep test of hydraulic cylinders, under the test load, is performed. The test passed, the report is attached.	OK
13. Emergency stops. All devices are working properly.	ОК
14. Safety stickers and warnings to be affixed in accordance with requirements to AS2550.15	ОК
15. Oil Leaks No oil leaks were detected.	ОК

# CRACK TESTING OF THE BOOM AND OUTRIGGERS COMPONENTS



		NDT INS	SPECTION REPORT	
REPORT NO:	190506		NATA's accreditation requirements	^
DATE:	15th Noven	nber 2019	Accredited for compliance with ISO/IEC 17025 - Testing ACCREDITATION No. 15517	NATA
PAGE NO:	1 of 10			
CLIENT:		Concrete Pur	nping Sales & Equipment	
CONTACT:		Gary Howell		
SUBJECT:			Particle Examination of M28 Putzmeister Co ion was carried out at 47 Sodium Street, Nar	
IDENTIFICATION	l:	Serial No. 170	0206769	
ORDER NO:		31596		
EXAMINATION D	ATE:	4th & 15th Nov	ember 2019	
TECHNICIAN:		D. Pospisil & I	M. Smith	
TECHNICAL DAT	TA			
Test Specification	12	AS 117	1-1998	
Technique:		Magnet	tic flow - sustained magnetization	
Test Method:		MT-01		
Surface Condition	n/Coatings			
& Preparation:		Sandbl	asted	
Material Specifica	ition:	Carbon	Steel – Not further specified	
Acceptance Stand	dard:	To dete	ect possible cracking	
Demagnetised:		No		
Test Restrictions:		Nil		

#### Page 6 of 45



#### Page 7 of 45

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021



#### RESULTS OF EXAMINATION

**IDENTIFICATION** 

2nd Stage Boom - 437596 D


MPI all accessible welds to main boom

All cracks were repaired and retested

#### INTERPRETATION

5 cracks evident

Nil cracking evident



Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021



#### RESULTS OF EXAMINATION

**IDENTIFICATION** 

3rd Stage Boom - 437599 C

MPI all accessible welds to main boom

All cracks were repaired and retested Nil cracking evident

### INTERPRETATION

2 cracks evident

Page 5 of 10

ACN: 131361067

Report No. 190506

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021

# **Just Inspections Services**



# RESULTS OF EXAMINATION

**IDENTIFICATION** 

4th Stage Boom - 463482

MPI all accessible welds to main boom

All cracks were repaired and retested

# INTERPRETATION

4 cracks evident

Nil cracking evident

Page 6 of 10

ACN: 131361067

Report No. 190506




# Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021




Page 8 of 10

ACN: 131361067

Report No. 190506



#### Page 14 of 45




Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021

# **TEST LOAD**

Testing after the Major inspection was performed following AS1418.15 – Concrete pumping equipment


# Stability test weight – 210104310

Concrete boom pump Putzmeister BSF 28-4 - Testing load



Concrete boom pump Putzmeister BSF 28-4 - Testing load

# Stability test weight – 210104310



Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021

	SETWEEN FRO		
STAGE	START HIVE	END TIME	MEASUREMENT
1ST		21.002	2
	5:30	5:45	5mm
_	5:45	6:00	0mm
	6:00	6:15	0mm
2ND			
	5:30	5:45	0mm
	5:45	6:00	0mm
	6:00	6:15	0mm
3RD			
	5:30	5:45	0mm
	5:45	6:00	0mm
	6:00	6:15	0mm
4TH			
	5:30	5:45	0mm
	5:45	6:00	0mm
	6:00	6:15	0mm
		c c	
	0	UTRIGGER	
DESC	START TIME	END TIME	MEASUREMENT
FRONT	LEFT		
1	5:30	7:15	0mm
FRONT	RIGHT		
	5:30	7:15	0mm
REAR LE	FT		
	5:30	7:15	0mm
REAR R	GHT		
	5:30	7:15	0mm

# PUTZMIESTER - BSF 28-4-14H S/N 170206769

STAGE	START TIME	END TIME	MEASUREMENT
1ST			
	5:30	5:45	0mm
	5:45	6:00	0mm
	6:00	6:15	0mm
2ND		0 IN 3	
	5:30	5:45	0mm
	5:45	6:00	0mm
	6:00	<mark>6:1</mark> 5	0mm
3RD		· · · · · · · · · ·	
	5:30	5:45	0mm
	5:45	6:00	0mm
	6:00	<mark>6:1</mark> 5	0mm
4TH			
	5:30	5:45	0mm
	5:45	6:00	0mm
	6:00	6:15	0mm

OUTFRONT							
STAGE	START TIME	END TIME	MEASUREMENT				
1ST							
	1:40	2:00	0mm				
	2:00	2:15	0mm				
	2:15	2:30	0mm				
2ND	2						
	1:40	2:00	0mm				
	2:00	2:15	0mm				
	2:15	2:30	0mm				
3RD		а: А					
	1:40	2:00	0mm				
	2:00	2:15	0mm				
	2:15	2:30	0mm				
4TH		a a a					
	1:40	2:00	0mm				
	2:00	2:15	0mm				
	2:15	2:30	0mm				

#### NOTES

\* No deflection in front left outrigger static box

\* Smooth movement in boom

\* Some distortion in static box from welding

\* Outrigger grinded to fit in box. Ground top and bottom plate as per photos

# RESEALING AND TESTING BOOM HYDRAULIC CYLINDER

# Concrete Pumping Sales & Equipment (Aust) Pty Ltd Tax Invoice

38 Radley Street Virginia QLD 4014

07 3216 5777 www.pumpingconcrete.com.au ABN: 97 412 391 019

Invoice No.:	00040651
Date:	22/01/2020
Customer PO:	
Terms:	C.O.D.

Bill To: Kaboom Concrete Pumping 6 Derwent Street Sippy Downs QLD 4556 Ship To: Kaboom Concrete Pumping 6 Derwent Street Sippy Downs QLD 4556

QTY	PART #	PRODUCT DESCRIPTION	UNIT PRICE (ex-GST)	DISC %	TOTAL PRICE (ex-GST)
1	00-00002	Reseal and test 1st stage cylinder and load holding valves (New seal kit, polished rod & oil)			
1	00-00002	Reseal and test 2nd stage cylinder and load holding valves (New seal kit, polished rod & oil)			
1	00-00002	Reseal and test 3rd stage cylinder and load holding valves (New seal kit, polished rod & oil)			
1	00-00002	Reseal and test 4th stage cylinder and load holding valves (rechrome rod, seal kit & oil)			

Delivery via:	Service job onsite	Subtotal:
Comment:	Thank You	GST:
		Total (inc-GST):
		Paid to Date:
		Balance Due:

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021

# REPAIR LEFT HAND SIDE FRONT OUTRIGGER STATIC BOX ON

# - PROCEDURE FOR REPAIR THE STATIC BOX



Report Number - CPE/RI19/210104310

#### Repair instruction for passenger side leg box damage due to the accident on 03rd June 2019.

Concrete pump truck / boom detail,

- a. BSF28-4-14H, S/N- 210104310
- b. Boom Number 170206769
- c. Boom operating hours 3250.40 hours
- d. Manufactured year 2007

The following repair instructions are to be used as a guide for the person responsible for carrying out the weld repair job. The repair instructions should be signed off after completing the weld repair along with non-destructive testing (NDT testing).

1. Overview of the fractured area and initial NDT testing.



Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021





#### Step-1,


Remove the paint from the fractured surface on plate 1 & 3 then carryout ultrasonic testing (UT) to find any lamination cracks below the fracture line, approximately 50mm downwards then horizontally to the end of the fracture line. Advise doing a magnetic partical test (MPT) to establish the crack propagation horizontally along the fractured surface/line. See photo 1 (P1) line A-A.

Carry out a hardness profile test (bottom part of plate 1 & 3, outside surface, below the crack line) vertically along the fracture line (100mm interval two locations) to determine the non-heat effected zone from the previous fillet weld, this was on plate 2 against the side wall (plate 1 & 3).

By performing the above initial testing 1 &2, determine the horizontal cut line. This is to be butt welded with a new S690QL steel plate (replacing the deformed steel plate) above the fracture line on plates 1 & 3, as shown in photo P1.

Use only a cutting disk to cut the plates 1 & 3 on the horizontal plane. Never use the gas/OXY cutting process this will destroy the material mechanical property of the existing side plates.

Details for the new plate 1 & 3 measurements for profile cutting are as below, however final measurement should be based on the cut line defined as above.



2 Page

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021






#### Step -2


Remove the paint on the bent surface of plate 2 then carryout ultrasonic testing (UT) to find any lamination cracks as a result of the bending. Mark the line B-B (as shown in the photo P3) on the passenger side leg box. Carryout MPT tests on the bent surface and check if any surface cracks are present.

If there are no lamination cracks found on the bent surface, mark 50mm from the B-B line towards the pedestal side and use this line as a proposed cutting line. This will be butt welded with a new S690QL steel plate, replacing the bent steel plate.

Details for a new plate -2 measurement for profile cutting are as shown in the drawing below, however final measurement should be based on the cut line defined above.



. . . .



3 Page


Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021





Step -3

Recover plate -4 (111) by cutting the existing welds and making the weld profile per the below details.



Carryout NDT test (UT+MPT) to find if any lamination cracks are present. If not, the same plate can be used as a replacement plate or profile cut a new plate with S690QL grade steel and a thickness of 25mm.

2. Preparation for steel plates and welding .

Refer to the attached sample drawing in Annexure -2 and complete using the actual measurements from steps 1,2 & 3 above. Information in the attached CAD drawing is a guideline for replacement plate sizes and its cutting profile.

Complete the weld repair work based on the attached Welding Procedure Sheet (WPS) and contact the undersigned for any further information relating to the welding if required. The given WPS requires all the butt welds to be NDT tested (100% MPT test and RT - Radiographic testing), and all the fillet welds to be covered 100% by MPT testing.

- Engineer's recommendations considering the complete pump is subject to a major inspection due to the accident.
  - 3.1 All the weld crack areas specified under section 1, recommend to carryout magnetic partical test. AS1551.1SP-2014 Table 6.2.2
  - 3.2 All the critical areas in the boom, eg-hinge points/stiffener plates/forcing rod/joint connections, ram connections & pedestal need to be MPT based on AS1551.1SP-2014 Table 6.2.2.
  - 3.3 Recommend carrying out Eddy current test on weld seams where it is not practical to remove the paint for MPT. ED test shall be based on ISO 17643-2005 Non-destructive testing of welds – (Eddy current testing of welds by complex-plane analysis).
  - 3.4 All the pin/rod connections at boom joints A, B, C & D, and the pedestal need to be checked for internal cracks based on Ultrasonic test - BS EN 10228-3:1998 Nondestructive testing of steel forgings. Ultrasonic testing of ferritic or martensitic steel forgings.
  - 3.5 Any findings based on above test results shall be informed to undersign, in order to obtain work instructions based on the manufacturer's recommendations.

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021






4. Details relating to welder qualification for S690QL steel welding.

- 4.1 The welder shall be qualified based on ISO 9606-1 for S690QL high strength fine grain steel plate (quenched and tempered steel plates with a yield strength of 690-700Mpa) welding, which will cover fillet & butt weld.
- 4.2 To qualify the welder to the welding procedure qualification (WPS) based on the actual job scope, two sample welds will be needed to become requalified based on ISO15614.1 level -2 as per the attached WPS for butt weld & fillet weld. This will be the approval for butt weld & fillet weld for complete job.
- 5. Modification on passenger side leg box .

In order to stengthen the failure area, two types of stiffener plates have been proposed to strengthen the passenger side leg box. This modification can be done after completing the weld repair (replace all the plate -1, 2, 3 & 4) as specified in sections 1 & 2 below.

#### Stiffener plate -1.

The stiffener plate-1, which can be \$350 grade steel 25mm thick plate, is proposed as shown in the below drawing. The plate PO\$111 will be welded on top of plate -2 paralel to plate -4. All the welds are fillet welds, and filler material can be under the clasification of AWS A5.20, E71T-1M, E71T-12MJ H8 (or AWS 5.1 E7018 low hydrogen electrodes for MMAW).



Repair Procedure – BSF28-4-14H, S/N- 210104310 14<sup>th</sup> Nov 2019 CPE Machinery Pty. Ltd. – 10-12 Kimpton Way (PO Box 442) Altona VIC 3018 | T +61 3 9931 4200 | ABN 42 051 976 482

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021





#### Stiffener plate -2

The stiffener plate -2, can be \$350 mild steel plate (10mm thickness) as shown in the attached drawing, will be welded on plate 1 vertically across the butt weld (do not weld on top of the butt weld, avoid 25mm both sides from the centre of the butt weld) in intervals of 100mm distance apart. Three stiffener plates on plate -1. The same modification will be applicable on plate -3.

Your contact person in this subject is: Gayan Vadysinghe Mechanical Engineer –BSc, MIE Aust CPE Machinery Pty Ltd 10-12 Kimpton Way (PO Box 442) Altona VIC 3018 Australia Mob: +61 (0) 407 126 252 Tel: +61 (0) 3 9931 4200 Fax: +61 (0) 3 9931 4211 Email: gayan@cpemachinery.com.au www.cpemachinery.com.au

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021





#### Annexure-01 (page-1) WPS for Butt weld

Putzmeister			WELDING PROCEDURE SHEET			WP No	5690-	BW-6/8mm		
980							DATE	15	/11/2019	
COMP		IE		CPE Machi	nery Pty Ltd		Ref. Standards	ISO960	06 / ISO15614	
A	DDRESS		10-12	Kimpton W	/ay, Altona Vic	: 3018	Ref WPS:	CPE/MAG/	6/8mm-butt weld	
WELDI	NG PROCE	ss		MAG V	VELDING		_			
SHIELDI	NG GAS TI	(PE:		1	N/A		3			
POSITIONS:			2G -Bu	tt weld		JOINT	CONFIGURATION	& PASS/LAY	ER SEQUENCE	
PROCESS MODE	:		MANUAL		SEMI AUTO					
JOINT TYPE:			BUTT		TEE	]		Part-	1	
PENETRATION:			COMPLETE		FILLET					
ELECTRODE EXT	ENSION:		N	/Α	•					
NOZZLE DIAMET	TER:		N	/A						
FLUX CLASSIFIC	ATION:		N	/A						
TUNGSTEN ELEC	CTRODE:		N	/A						
CLEANING PROC	CEDURES									
				IDENTIFIC/	ATION OF BASE	•••		Part-2		
PART		SPE	CIFICATION 8				THICKNESS SPECIAL REQUIREMENTS			
1			\$690				8mm part-1		part-1	
2			\$690				6mm part-2			
<b>'</b>				IDENTIFICA	TION OF FILLE					
PROCESS		TRAD	DENAME		CLASSIFICA	ATION/SIZE	GROUP	FILLER	TREATMENT	
MAG		ESAB OK	AristoRod69		SFA/AWS A5	5.28 E1105-G	ITEM		LOT	
	EN ISC	0 16834-A G	69 4 M Mn31	Ni1CrMo						
				WEL	DING PARAMI	ETERS				
Wire Dia	Layer	weld size /(mm)	wire feed speed/ (m/mim)	Voltage /(V)	current/(A)	current polarity	welding speed/ (cm/min)	Gas flow (80%Ar +20%co2)	Heat input / (kJ/cm )	
1 mm	1	4	10-12	26	230	DCE +	70	12L/min	5.13	
	2	3	10-12	26	230	DCE +	70	12L/min	5.13	
		HEAT TR	EATMENT							
PREHEAT MIN:			80C~1000	;		INTERPASSIN			200 C	
NOTEC						INTERPASSIN			100C	
NOTES:					ST WELD PEEN					
A ceramic ba to be done by	_		ised as a ba	icking stri	p during the	e butt weld	ling, but final s	surface pre	paration needs	


Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021





### Annexure-01 (page -2) WPS for Fillet weld

Put	otzmeister		WELDING PROCEDURE SHEET			WP No	WP No 5690-		
69,							DATE	1	15/11/2019
сом	PANY NAN	AE .	(	CPE Machir	nery Pty Ltd		Ref. Standards	ISOS	606/ISO15614
A	DDRESS		10-12	Kimpton W	ay, Altona Vic	3018	Ref WPS:	CPE/MA	G/4mm- fillet weld
WELD	ING PROC	ESS		MAG W	/ELDING		3		
SHIELD	ING GAS T	YPE:		N	/A		2		
POSITIONS:				ILLET		JOINT	CONFIGURATIO	N & PASS/	LAYER SEQUENCE
PROCESS MOD	DE:		MANUAL		SEMI AUTO				
JOINT TYPE:			BUTT TEE					Par	t -1
PENETRATION			COMPLETE		FILLET		1.2		
ELECTRODEEX				/A		40	10/		
NOZZLE DIAM				/A					
FLUX CLASSIFI TUNGSTEN ELI				/A /A		012			
TUNGSTENEL	ECTRODE.		N	/A			NA -		
CLEANING PRO	DCEDURES		WIRE BRU	JSH CLEAN		/	12		
						Afrai /			
					TION OF BASE			Par	t -2
PART		SDF	CIFICATION &		TION OF BASE		CKNESS	SPECIA	L REQUIREMENTS
1		511	5690	GRADE		8mm		JECON	part-1
2			\$690				.0mm		part-2
			10	DENTIFICAT	ION OF FILLER	MATERIAL			
PROCESS		TRAD	DE NAME		CLASSIFICA	TION/SIZE GROUP		FILLE	ER TREATMENT
MAG		ESAB OK	AristoRod69		SFA/AWS A5.	28E1105-G	ITEM	LOT	
	EN ISO	) 16834-A G	69 4 M Mn31	li1CrMo					
				WELD	ING PARAMET	ERS			
Wire Dia	Layer	weld size /(mm)	wire feed speed/ (m/mim)	Voltage /(V)	current/(A)	current polarity	welding speed/(cm/mi n)	Gas flow (80%Ar +20%co2)	Heat input /(kJ/cm )
1 mm	1	4	11	26	230	DCE +	70	12L/min	5.13
		HEAT T	REATMENT						
PREHEAT MIN			800~1000			INTERPASS	SING MAX:		200 C
					WELD PEENIN	INTERPASSING MIN 100C			
NOTES:				DOCT			E CLUN		





Phone: 0401 635 122 Unit 13, Lot 9 62 Crockford St Northgate

#### NDT INSPECTION REPORT

REPORT NO:	190601-02			
DATE:	30 <sup>th</sup> Novem	ber 2019	NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025 - Testing ACCREDITATION No. 15517	~
PAGE NO:	1 of 2			
CLIENT:		Concrete Pu	mping Sales & Equipment (Aust). Pty Ltd	
CONTACT:		Gary Howell		
SUBJECT:	The Magnetic Particle and Ultrasonic Examination of front left side outrigger box for Putmeister BSF28-4-14H. The examination was carr out at the client's premises Radley St. Virginia			
IDENTIFICATION	:	S/N: 1702067	769	
ORDER NO:		31640G		
EXAMINATION D	ATE:	25 <sup>th</sup> Novembe	er 2019	
TECHNICIAN:		L. Justo		

#### TECHNICAL DATA

Test Specification:	Magnetic Particle AS 1171-1998	Ultrasonic Test Specification:	AS 1065-1988
Technique:	Magnetic flow - sustained magnetization	Flaw Detector:	Panametrics EPOCH LT
Test Method:	MT-01	Test Method:	UT.005
Surface Condition/Coatings		Serial No:	050073512
& Preparation:	Sandblasted	Probe:	
Material Specification:	Carbon Steel - Not further specified	Evaluation Sensitivity:	Level 2
Acceptance Standard:	To detect possible cracking	Scanning Sensitivity:	6mm FBH @ 40% FSH at
Demagnetised:	No	Area Tested:	MBP + 6dB
Test Restrictions:	Nil	Surface Preparation:	Complies with Clause 3.2
Note: Inspection does not inc	lude weld geometry assessment	Couplant:	Polycell

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021



Page 2 of 2

ACN: 131361067

Report No. 190601-02



REPORT NO:	190601-01				
DATE:	30th Novem	30 <sup>th</sup> November 2019			
PAGE NO:	1 of 3				
CLIENT:		Concrete Pumping Sales & Equipment (Aust). Pty Ltd			
CONTACT:		Gary Howell			
SUBJECT:		The Hardness Testing of client nominated areas on front left side outrigger box for Putmeister BSF28-4-14H. The examination was carried out at the client's premises Radley St. Virginia			
IDENTIFICATION: S/N: 170206769		S/N: 170206769			
ORDER NO:	DRDER NO: 31640G				
EXAMINATION DATE:		25 <sup>th</sup> November 2019			
TECHNICIAN:		L. Justo			
TECHNICAL DAT	A				
Test Equipment:		MITECH MH320 Leeb Hardness Tester S/N: H20113123109			
Technique:		Average of three readings at each test location			
Surface Condition	/Coatings				
& Preparation:		Ground Smooth			
Material Specification:		Carbon Steel – Not further specified			

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021



#### RESULTS OF EXAMINATION

#### Rear side

All hardness Readings in HL Scale Position

Distance from crack face


face	1	2	3	4
5mm	389	347	400	323
10mm	441	435	474	434
15mm	466	491	478	471
20mm	472	519	480	478
25mm	499	528	480	483

Page 2 of 3

Report No. 190601-01

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021

# **Just Inspections Services**



#### **RESULTS OF EXAMINATION**

#### Front side

All hardness Readings in HL Scale

Distance from crack face

1	Position			_
n crack face	1	2	3	4
5mm	505	537	492	386
10mm	515	546	513	484
15mm	518	515	514	512
20mm	522	517	496	487
25mm	524	505	3	499

Results may have been compromised when backing bar removed the bend in the plate

Questo

L Justo NDT Technician AINDT Level 2 Accredited. Registered No. 2557


Page 3 of 3

ACN: 131361067


Report No. 190601-01

# RECOMMENDATIONS FOR REPAIR OF THE THIRD PARTY ENGINEER - ALTERNATIVE OPTIONS

These are recommendations for repairing the front outriggers static box.



Cut top plate and side plate to undamaged zones. Make top edge straight, grind chamfer 6\*30 for weld prep for later full penetration butt weld.



Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021


Cut new side plates, the same thickness as the original. From the outside make weld prep for full penetration butt weld. From inside make a weld back run as well. Grind welds from inside and outside to be straight with parent plates. Note that new plates are shorter by 26 mm.


# Welding wire Austmig NiCrMo.


Add the new top plate, fillet welds, two runs from outside. From across weld, use inside a removable backing plate for full penetration butt weld.


Front saddle plate, 25 mm thick, Bis 80, prepared per the attached drawing, Cut marked chafers to make the plate fit better.

Weld plate all around.











Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021

Add two reinforcement plates from both sides Fillet weld all around.





# RECOMMENDATION FOR REINFORCEMENT OF THE STATIC BOX

# RE: Concrete Boom Pump Putz BSF 28m - Front Outriggers Static Box - Reinforcement

Please find the following recommendations for reinforcement of the outrigger's static boxes for the front left and right sides of the machine.

The front left outrigger's static box was already repaired refer to the manufacturer's recommendations. This repair nether improved nor strengthened this structural part of the machine.

So, an additional reinforcement plate would be useful and recommendable.

Also, the strengthening of the right side static box is advisable.

With these modifications, the upper support of the outrigger is reinforced.


It is not clear how strong is the rear support on the lower plate of the static box.


Especially, it is important for short rigging, when the outrigger is partially opened, it could cause difficulties, depending on how the weld is reliable from the underside of the outriggers box.


The reinforcements are shown graphically. Should you need more information or additional queries let me know.


Regards

Michael Podinic









Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021

### NDT MAGNETIC PARTICLE EXAMINATION REPORT FOR REPAIRED STATIC BOX

A.C.N. 603 012 148 A.C.N. 603 012 148 A.C.N. 603 012 148 A.C.N. 603 012 148 A.C.N. 603 012 148 A.B.N. 55 603 012 148						
MA	GNETIC PA	RTICLE EX	AMINATION R	EPORT		
Client: Address:	Flowcrete Pty Ltd 1/35 Sodium Street Narangba QLD 45	04				
Correlation #: S-4281			Report #: S4281/1	Report #: S4281/1		
Client Order #: Verbal		Job Identification: Serial # 170206769				
Technician: C. Woodford		Examination Date: Friday 17/09/2021				
Test Location: Narangba			Material: Carbon steel (grades unknown)			
Surface Preparation: Abrasive Subject of report: One (1) only Putzmeister M28-4 con Nature of test: Crack Detection Acceptan Test Restrictions: Nil Equipment: BCI Yoke Serial #: 7087 Brand: SmartChem Quantity: 2 can U/V Light: Nichia NSU033B Light Meter: Labino Apollo 2.0 Sensitivity: C.B.S. (brass 3 lines) Method of examination: As per AS1171-1998 Dead weight test: yes Result:			Surface condition: As for ete placing truck Registration Criteria: AS/NZS 1554.1:20 Product Standard: Not sp Test Media: SmartCheck Batch #: 20217, 1216101 NDT Procedure: QT-MP- Serial #: 0032 Serial #: DDAF3182EB8 Magnetisation: Magnetic Demagnetised: Yes < 0.3	n # 28PUT5 14Table 6.2.2 SP ecified MPI black, white • 7, 8. C flow		

a/ A magnetic particle examination was carried out on welds of repairs to front left and right hand stabilizer leg storage boxes as directed as follows: At time of inspection Nil cracking evident. Complied with code requirements



. . . . . . . . . . . . . . . . . .............

Colin Woodford Level 3 A.I.N.D.T. Registration # 1093 Issue Date: 24/09/2021

Page 40 of 45

A.B.N. 55 603 012 148

Flowcrete Group Pty Ltd; Karboom Concrete, Putz BSF28-4, Six Yearly Certification, Report no 1799/21, 02/11/2021



A.C.N. 603 012 148

P.O Box 249 Beachmere 4510 Email: annnlivah01@gmail.com Phone: 0413 333 523 www.annalivah.com

Correlation #: S-4281

Job #: S-4281-1

Date: 17/09/2021



Figure 1



Figure 2



Figure 3

Colin<sup>®</sup>Woodford Level 3 A.I.N.D.T. Registration # 1093 Issue Date: 24/09/2021

Page 2 of 3

# PHOTO DOCUMENTS FROM LOAD TESTING OF STRUCTURAL PARTS OF THE BOOM AND CREEP TESTING OF THE OUTRIGGERS



Fig 1. Load testing of the boom – Day 1



Fig 2. Load testing of the boom – Day 2



Fig 3. Weight of the load test is 25 % overload in accordance to AS1418.15



Fig 4. Testing over the repaired outriggers box



Fig 5. The first boom cylinder - Creep testing



Fig 6. The second boom cylinder - Creep testing




Fig 7. The third boom cylinder - Creep testing



Fig 8. The fourth boom cylinder - Creep testing



Fig 9. The right front outrigger - Creep testing



Fig 10. The The left front outrigger - Creep testing



Fig 11. The right rear outrigger - Creep testing



Fig 12. The left rear outrigger - Creep testing